

REX EAST CONSTRUCTION PROGRESS – August 24, 2009

Rockies Express (REX) affirms its projection to establish service to Clarington, Ohio on November 1, 2009.

Horizontal Direction Drills (HDD's)

Seven of a total of the eight HDD's between Lebanon and Clarington have been completed. The one remaining HDD at Deer Creek is in final reaming.

Pipeline

All five pipeline spreads are making significant progress towards completion. Each spread is expected to be mechanically complete in time to support the projected November 1 in-service date. In total, the pipeline work is 77% mechanically complete.

Compressor Stations

There are two compressor stations to be completed with this phase of the project and both are projected to be ready for service by November 1.

Meter Stations

REX continues construction on all delivery points between Lebanon and Clarington at a pace to support going into service November 1. Based upon discussions with all counterparties, we expect their facilities will likewise be ready to accept deliveries by November 1.

Subject to successful completion of the above projections, Rockies Express expects to go into service to Clarington on November 1. Upon the in-service date of the Clarington delivery points, the system capacity will range between 1.6 and 1.8 Mdt/d depending on the applicable design factor approved by PHMSA and the delivery point elections made by REX shippers.

Periodic updates will be posted as we approach the projected in-service date or as necessary to reflect any changes in projections.

If you have any questions, please contact your Account Director. Specific contract-related questions may be addressed by your Account Director, and general questions will be aggregated and responses posted on REX's interactive web site.