

## **REX EAST CONSTRUCTION PROGRESS – October 14, 2009**

The information contained in the previous postings still applies with the following updates on progress:

The pipeline from Lebanon to Clarington is mechanically complete with the exception of the Deer Creek Crossing. Purging and packing of applicable sections have commenced.

The pilot hole for the HDD between Lebanon and Clarington at Deer Creek is complete. However, the remaining work on the HDD will not be complete by November 1, so service to Clarington will not be available by November 1. REX currently expects to complete the crossing and commence service to Clarington sometime during the month of November at full contracted capacity.

Once the HDD is complete, final testing, drying, tie-ins, purging and compressor commissioning are estimated to take 5 – 7 days prior to establishing service. Upon completion of the HDD, REX will provide an updated posting specifying the expected in service date to Clarington.

If you have any questions pertaining to this posting or contract related matters, please contact your Account Director.