

## REX EAST CONSTRUCTION PROGRESS – November 5, 2009

The information contained in the previous postings still applies with the following updates on progress:

The Horizontal Direction Drill at Deer Creek has been successfully completed. We have commenced testing of this final pipe section.

The pipeline has been purged and packed from Lebanon to just west of the Deer Creek crossing. Once the tie-ins are completed at Deer Creek, purging and packing the system will commence from Deer Creek to Clarington.

Construction of Rockies Express' interconnect facilities located east of Lebanon is complete with the following meter capacities.

<b><u>PIN</u></b>	<b><u>Location</u></b>	<b><u>Capacity Dth</u></b>
44422	Columbia Fairfield	280,000
44423	Tennessee Guernsey	560,000
44489	Dominion Noble	250,000
44424	Dominion Clarington	500,000
44425	Texas Eastern Clarington	980,000
44490	East Ohio Gas	140,000

Shippers are advised to check with interconnecting parties to confirm their status for accepting nominations.

Subject to receipt of final in service authorization from FERC, completion of the tie-ins at the HDD, and final commissioning, Rockies Express expects to be in service up to and including Clarington at full primary point contractual quantities for gas day Thursday, November 12. If there is a change in the in service date, the new date will be updated in a future posting. REX will provide a supplemental Construction Progress posting no later than 5:00 CST on Tuesday, November 10, 2009.

If you have any questions pertaining to this posting or contract related matters, please contact your Account Director.